



Imizamo Yethu
12th September 2017

Making progress possible. **Together.**

Agenda

Agenda Item
Portfolio View – Greater Imizamo Yethu
Scope of Works – Imizamo Yethu IS
Roadmap
Planning Work Sequence
Displacement
Planned Areas
Progress

**FIRE –
2200 DWELLINGS**



**FIRE –
100 DWELLING**



AFFECTED AREA



**MADIBA SQUARE
CONTRACTOR - ICON**



**MADIBA
SQUARE ELEC**



MEETINGS

MEETINGS

MEETINGS

11th MARCH

17th MARCH

14th APRIL

14th MAY

01st JULY

10th JULY

02nd AUGUST

11th AUGUST

15th AUGUST

REBUILD



EDA's



PROTEST



**CONTRACTOR
APPOINTMENTS**



**WORKSHOP
SESSION**



DETAILED PLAN

Activity	Start Date	End Date	Duration	Frequency
Meeting	11/03/2017	17/03/2017	6 days	1
Meeting	14/04/2017	14/05/2017	31 days	1
Meeting	01/07/2017	10/07/2017	10 days	1
Meeting	02/08/2017	11/08/2017	10 days	1
Meeting	15/08/2017	15/08/2017	1 day	1
Meeting	11/03/2017	11/03/2017	1 day	1
Meeting	17/03/2017	17/03/2017	1 day	1
Meeting	14/04/2017	14/04/2017	1 day	1
Meeting	14/05/2017	14/05/2017	1 day	1
Meeting	01/07/2017	01/07/2017	1 day	1
Meeting	10/07/2017	10/07/2017	1 day	1
Meeting	02/08/2017	02/08/2017	1 day	1
Meeting	11/08/2017	11/08/2017	1 day	1
Meeting	15/08/2017	15/08/2017	1 day	1

Portfolio View – Greater Imizamo Yethu



TRIANGLE
SITE

IV PHASE 3 - PETERSEN

IV ROADS
REHABILITATION

IMIZAMO YETHU IS
PROGRAMME

MASAKHANE PHP
HOUSING

IV PHASE 3 - PENZANCE

IV PHASE 3 HOUSING
DEVELOPMENT - FORESTRY
SITE

PARKS
DEPOT
SITE

DISA

SPORTSFIELD



Programme – IY Phase 3 – Housing Development



Project – Roads: Rehabilitation




Scope of Works – Imizamo Yethu IS






PHOTO :
03 August 2017

Programme – Imizamo Yethu IS



Work Areas







High level scope summary:

- Construction of Road 1
- Construction of Road 2A
- Construction of Road 2B
- Construction of Road 3
- Construction of Road 4
- Construction of Road 5 (emergency route)
- Construction of walkways (best fit scenario)
- Installation of stormwater
- Installation of bulk water
- Installation of bulk sewer
- Installation of shared sanitation
- Reticulation design of electricity
- Reticulation of electricity to dwellings as per beneficiary list
- Installation of Lighting Mast
- Installation of Mini-substations
- Installation of a 11 MV cable to power mini-substation

Sanitation Facilities - Positions

Shared Sanitation Facilities - Rendering






FLOOR PLAN

SCALE 1 : 50


Shared Sanitation Facilities – Type 2



FLOOR PLAN
SCALE 1 : 50

[illegible]

Roadmap




Legend

- Design
- Implementation
- Site Clearance
- Services
- (Water, Sewer, Electricity)
- Road Works
- Wash Houses
- Free Standing Ablutions
- Road Clearing
- Works Complete
- Sequencing Allowance


Notes:

- Subject to availability of space to move temporary displaced and permanent displaced community members.
- Timeline and quantities are based on estimated figures and durations.

Estimated Critical Path



Planning Work Sequence















ROAD 2B

ROAD 2A

ROAD 3

Molekwana Str

ROAD 1


ROAD 4

ROAD 5

Month 18 - 21

Imizamo Yethu / Ikhaya Khe

Displacement



Roadmap	Works Completed	1-3 Months	4-6 Months	7-9 Months	10-12 Months	13-15 Months	16-18 Months	19-21 Months	22-24 Months	Temporary Displacement	Permanent Displacement
Madiba Phased Movement	Implementation Site Clearance										
Road 3										0	0
Madiba										0	14
Shooting Range Phased Movement	Implementation Site Clearance										
Road 1										55	83
Shooting Range										0	45
Pipe Track Phased Movement	Implementation Site Clearance										
Road 5 (Emergency Access)										4	3
Pipe Track Phase 1										0	60
Pipe Track Phase 2										0	55
Molokwana Street Phased Movement	Implementation Site Clearance										
Molokwana Street										18	0
Dontse Yakhe Phased Movement	Implementation Site Clearance										
Road 2A										18	40
Dontse Yakhe										0	224
Road 2B										7	36
Road 4										10	56
Fencing										0	0

Legend

Design	
Implementation	
Site Clearance	
Services	
(Water, Sewer, Electricity)	
Road Works	
Wash Houses	
Free Standing Ablutions	
Road Clearing	
Works Complete	
Sequencing Allowance	

Notes:

- Subject to availability of space to move temporary displaced and permanent displaced community members.
- Timeline and quantities are based on estimated figures and durations.

Roadmap	Works Completed	1-3 Months	4-6 Months	7-9 Months	10-12 Months	13-15 Months	16-18 Months	19-21 Months	22-24 Months	Temporary Displacement	Permanent Displacement	
Madiba Phased Movement	Implementation Site Clearance											
Road 3											0	0
Madiba											0	14
Shooting Range Phased Movement	Implementation Site Clearance											
Road 1											55	83
Shooting Range											0	45
Pipe Track Phased Movement	Implementation Site Clearance											
Road 5 (Emergency Access)											4	3
Pipe Track Phase 1											0	60
Pipe Track Phase 2											0	55
Molokwana Street Phased Movement	Implementation Site Clearance											
Molokwana Street											18	0
Dontse Yakhe Phased Movement	Implementation Site Clearance											
Road 2A											18	40
Dontse Yakhe											0	224
Road 2B											7	36
Road 4											10	56
Fencing											0	0

Legend	
Design	
Implementation	
Site Clearance	
Services (Water, Sewer, Electricity)	
Road Works	
Wash Houses	
Free Standing Ablutions	
Road Clearing	
Works Complete	
Sequencing Allowance	

Notes:

- Subject to availability of space to move temporary displaced and permanent displaced community members.
- Timeline and quantities are based on estimated figures and durations.

Imizamo Yethu Estimated Phased Movement Schedule

ROADMAP DETAIL	Duration (Months)																							
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Madiba		14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14
Road 1	55	55	55	55	55	55	55	55	55	55	55	55												
	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83	83
Shooting Range		45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45
Road 5 (emergency Access)	4	4	4	4	4	4	4	4	4	4	4	4												
	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13
Pipe Track Phase 1									60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60
Pipe Track Phase 2	Subject to availability of space to move temporary displaced and permanent displaced community members NOTE: 22 Households needs to be permanently displaced due to the Stormwater System.										55	55	55	55	55	55	55	55	55	55	55	55	55	55
Road 2A												18	18	18	18	18	18							
												40	40	40	40	40	40	40	40	40	40	40	40	40
Dontse Yakhe											224	224	224	224	224	224	224	224	224	224	224	224	224	224
Road 2B												7	7	7	7	7								
												36	36	36	36	36	36	36	36	36	36	36	36	36
Road 4											10	10	10	10	10	10	10	10	10					
											56	56	56	56	56	56	56	56	56	56	56	56	56	56
Temporary Phased Movement	59	59	59	59	59	59	59	59	59	59	59	69	28	35	35	35	35	35	10	10	0	0	0	0
Permanent Movement (Accumulative)	96	155	155	155	155	155	155	215	215	270	494	550	590	626	626	626	626	626	626	626	626	626	626	648
Total Per Month	155	214	214	214	214	214	214	274	274	329	553	619	618	661	661	661	661	661	636	636	626	626	626	648

Estimated Displacement Numbers

ROADS

4 13

55 83

18 40

10 56

7 36

112 648
TEMPORARY PERMANENT

AREAS

0 115

0 14


0 45

0 224

BULK SERVICES

18 0

0 22



CITY OF CAPE TOWN
ISIXEKO SASEKAPA
STAD KAAPSTAD

GIS Mapping

What?

- Geo-referenced platform linked to beneficiary meta-data, allowing the spatial visualization of people movement and structure.

Why?

- Developed to track people movement and structures.
- Assisting with improved beneficiary management.

Who?


- The system currently covers the community of the IY Informal Settlement

How?

- Weekly aerial surveys conducted and uploaded to Geomatics. At Geomatics survey data are standardized. Designs are overlaid and structures are digitalized and represented using polygons. As a baseline, household data captured using geo-referencing are then superimposed as meta-data.



GIS Mapping- Example



Areas



CITY OF CAPE TOWN
ISIXEKO SASEKAPA
STAD KAAPSTAD



TRIANGLE
SITE

PARKS
DEPOT
SITE

DISA

SPORTSFIELD

IMIZAMO YETHU IS
PROGRAMME



EDA - Sportsfield




SPORTSFIELD
EDA

This is an aerial photograph of a suburban area. In the center, there is a large, dense residential development with many small, light-colored buildings. To the left of this central area, there is a green rectangular field labeled 'SPORTSFIELD EDA'. The surrounding area includes various other buildings, roads, and green spaces. A white mouse cursor is visible in the lower right quadrant of the image.

EDA - Sportsfield



DISA



DISA

This is an aerial photograph of a suburban neighborhood. A green rectangular field, outlined with a dashed black border, is labeled "DISA" in white capital letters. The field is situated in the center of the image, surrounded by residential areas with houses and trees. To the right of the field is a large, dense area of trees. To the left is a road and a parking lot. The overall scene is a mix of greenery and built-up areas.

DISA






Triangle Site

TRIANGLE
SITE




Triangle Site





CITY OF CAPE TOWN
ISIXEKO SASEKAPA
STAD KAAPSTAD



be verified on site


Existing Utilities:
 Stormwater
 Sanitation
 Water
 Electricity

Erf 1459-RE Size:
 - 8236m²

Units = 199
 Toilets = 48
 Standpipes = 7
 Cut Line
 Removed Trees
 Embankment

IMDAMA YETHU, HOOT BAY Erf 1459-RE, Cemetery TRA	
PROPOSED LAYOUT PLAN	
DESIGNED BY	URBAN DESIGN
FOR INFORMATION	
DATE	
SCALE	

Parks Depot Site



PARKS
DEPOT
SITE



An aerial photograph of a suburban area with a large brown-shaded region labeled 'Parks Depot Site'. The site is bordered by a blue line. To the left is a major road with a green line along its edge. To the right is a residential area with various streets. The site itself contains some trees and a few buildings.

**Parks Depot
Site**

R MHLABA
AVENUE

A MLANGENI
AVENUE

M MABINDA
AVENUE

C HANI AVENUE

G CALEKA
AVENUE

T LEKOTI

PESAK STREET

C HANI

MANDELA
ROAD

O R TAMBO
ROAD

MASHU
ROAD

MINI
AVENUE

B M

KOBO
ROAD

Parks Depot Site




Progress on IS

Progress Update

- **Madiba Square**
 - Electrical switch on 15th Aug completed
 - Continue services installation & road finish.
 - Road box cut completed.
- **Dontse Yahke and Shooting Range**
 - Construction permit received, which concludes all contractual obligations for Contractor.
 - Site surveys ongoing, Road 5 completed, Road 1 in progress with Geo Tech.
 - Informal trading solution being investigated.
- **Parks Depot**
 - MOU signed off by ISWWS, Social Services, AFM, DOM and City Manager.
 - Project schedule in progress.
 - Relocation of Parks & Rec depot office is being investigated.
- **Triangle Site**
 - Land use application in progress

IY - Informal Settlements

(Madiba Square)



IY - Informal Settlements

(Madiba Square)



Progress Update

- **DISA site**
 - Topographical survey information completed.
- **Sportsfield EDA**
 - Sportfield flood line management being investigated.
 - Various timelines, related to environmental permissions, are being tested.
- **IY Formal Settlements**
 - Site works have commenced in February 2017, but progress has slowed down due to obstructions in the area.
 - Structure typologies for Site 1 and 3 to be confirmed with community.
 - Relocation of traders from the area.
- **IY Masakhane PHP Housing**
 - The construction of 82 units outstanding, of which 22 units pose topographical challenges.
 - Identification of alternative strategy to accommodate the 22 units ongoing.

Progress Update

- **Alternative Land**

- Continued analysis and investigations into alternative land options.

- **Verifications**

- GIS user-interface platform complete.
- On-site verification is ongoing.
- Post fire beneficiary list both Disa Park and Sports Complex is Complete.

- **Engagement**

- Phase 1: Road 1
- Phase 2: ISM (Remaining Informal site)
- IY Block Committee and IY Community Leadership

- **Communications**

- Formal communications plan in development, pamphlet developed and distributed.
- CLO / PSC to be fast tracked.



CITY OF CAPE TOWN
ISIXEKO SASEKAPA
STAD KAAPSTAD

Thank You

Making progress possible. Together.